Attachment E: North Housing Block A Construction Schedule Duration

North Housing Block A - Schedule Bar Chart J.H. Fitzmaurice - Preliminary Overall Phasing Schedule **Updated 8/28/2023** 21 25 Aug-23 Sep-23 Oct-23 Nov-23 Dec-23 Jan-24 Feb-24 Mar-24 Apr-24 Apr-24 Jun-24 Sep-24 Oct-24 Nov-25 Feb-25 Mar-25 Apr-25 Jun-25 Sep-25 Oct-25 Nov-25 Dec-25 Jan-26 Feb-26 Mar-26 Apr-26 May-26 Apr-26 May-26 May-26 May-27 Jun-28 Jun-28 Jun-28 Jun-28 Jun-28 Jun-28 Jun-28 Jun-28 Jun-29 Ju Phase IA- Ground Improvement - 4 months (No weather days are included) 9/25/23 to 1/25/24 Off Site - sidewalk & Landscaping -Phase IA - OFFSITE - 6 months- Start date is based on Completion with PSH I & Senior building completion of the Ground Improvement 1/29/24 to 7/19/24. Phase IA to begin with Phase IB Phase IB PSH 1 (45 Units including offsite work) - 18 months- Projected Start date for PSH I is Jan. 29, 2024- Duration 1/29/24 to 7/29/25 Phase II- Senior Apartments (64 Units) - 19 months - Completion date is based on the assumption that Senior Apartments will start with PSH I start date. Projected Start date is Jan 29, 2024. Duration - 1 /29/24 to 8/29/25 Phase III- PSH 2: Projected Construction Start date is Nov. 4, 2024 Phase III PSH 2 (46 Units) - 17 months - Start date is projected to be Nov. 2024- 11/4/24 to 4/4/26